

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/18/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/12/2025

Final Completion: 8/11/2025

The report is for the week of: Monday, 2/10/2025 thru Sunday, 2/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Graded, compacted and tested base in preparation for paving.
- Tuesday-** Prepared base for paving.
- Wednesday-** Paved 1228' of roadway (257+10 to 269+38). Applied striping. Removed material from a 130' section (pumping), replaced material, and applied another 1.5" of asphalt.
- Thursday-** Assisted ACME Barricades with moving MOT signage and temporary stop lights. More than 50% of days production was affected by rain. Rain granted.
- Friday-** Recovery day granted due to excessive rainfall.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	43%
Invoiced to Date:	\$1,456,647.28	Weather days to date:	14
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	188
Remaining:	\$1,518,705.97	Days used with deduct:	154
Days to Substantial Completion:	270	Remaining to SC:	116
Days to Final Completion:	330	Remaining to FC:	176

Robin G. Besczeynski, Utility Project Manager (850-526-2040)



ings Rd, Marianna, FL 32446, USA



2025/02/10, 10:24:07 AM



30°N (T) ±3m ▲ 20m



AHE/bhl

2025/02/12, 3:57:03 PM



☉ 233°SW (T) ±3m ▲ 20m



AHE/bhl

2025/02/12, 4:37:45 PM