

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/24/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/13/2025

Final Completion: 8/12/2025

The report is for the week of: Monday, 2/17/2025 thru Sunday, 2/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Installed 14 ft. of 8 in. gravity sewer pipe. Backfilled and leveled pipe trench.

Wednesday- No work due to rain. Rain day granted.

Thursday- Installed 42 ft. of 8 in. gravity sewer pipe. Backfilled and leveled pipe trench.

Friday- Installed 56 ft. of 8 in. gravity sewer pipe. Backfilled and leveled pipe trench.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	41%
Invoiced to Date:	\$1,456,647.28	Weather days to date:	15
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	195
Remaining:	\$1,518,705.97	Days used with deduct:	160
Days to Substantial Completion:	270	Remaining to SC:	110
Days to Final Completion:	330	Remaining to FC:	170

Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East

⊙ 82°E (T) ±3m ▲ 23m

AHE/bhl

2025/02/21, 7:49:50 AM

North

⊙ 12°N (T) ±3m ▲ 24m

AHE/bhl

2025/02/21, 7:49:36 AM

North East

⊙ 74°NE (T) ±3m ▲ 23m



AHE/bhl

2025/02/21, 8:01:24 AM