

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 3/6/2025  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Utility Contractors  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/10/2025 Final Completion: 8/9/2025

The report is for the week of: Monday, 2/24/2025 thru Sunday, 3/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 42' of 8" gravity sewer pipe and 1 lateral. Leveled and packed pipe trench.

**Tuesday-** Installed 42' of 8" gravity sewer pipe. Leveled and packed pipe trench.

**Wednesday-** Installed 50' of 8" gravity sewer pipe. Leveled and packed pipe trench.

**Thursday-** Installed 70' of 8" gravity sewer pipe. Leveled and packed pipe trench.

**Friday-** Installed 98' of 8" gravity sewer pipe. Leveled and packed pipe trench.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	37%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	12
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	20
Change Order Amount Approved:	\$0.00	Actual Days:	202
Contract Time Approved:		Days used with deduct:	170
Remaining:	\$1,959,896.75	Remaining to SC:	100
Days to Substantial Completion:	270	Remaining to FC:	160
Days to Final Completion:	330		

  
Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# South West

⊙ 246°SW (T) ⊙ 30.786064, -85.170234 ±4m ▲ 25m



AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/02/26, 2:41:57 PM

# South

⊙ 174°S (T) ⊙ 30.786066, -85.170253 ±3m ▲



AHE/bhl

Blue Springs Sewer Pr  
Pha  
2025/02/26, 2:37:1



# South West

⊙ 246°SW (T) ⊙ 30.786063, -85.170232 ±3m ▲ 22m



AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/02/26, 2:42:00 PM