

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/12/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/10/2025 Final Completion: 8/9/2025


The report is for the week of: Monday, 3/3/2025 thru Sunday, 3/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Serviced equipment; Organized supplies.
- Tuesday-** Installed 56' of 8" gravity sewer main and MH 272. Leveled and compacted pipe trench.
- Wednesday-** Installed 14' of 8" gravity sewer main. Leveled and compacted pipe trench.
- Thursday-** Installed 140' of 8" gravity sewer main. Leveled and compacted pipe trench.
- Friday-** Installed 140' of 8" gravity sewer main. Leveled and compacted pipe trench.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	34%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	12
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	20
Change Order Amount Approved:	\$0.00	Actual Days:	209
Contract Time Approved:		Days used with deduct:	177
Remaining:	\$1,959,896.75	Remaining to SC:	93
Days to Substantial Completion:	270	Remaining to FC:	153
Days to Final Completion:	330		


Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East



AHE/bhl

Blue Springs Sewer Project Phase 2
2025/03/04, 8:56:09 AM



AHE/bhl

Blue Springs Sewer Project Phase 2
2025/03/07, 1:41:17 PM