

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 2/19/2025

For Project: **Indian Springs Phase 2 Water**

**FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/28/2025

Final Completion: 8/27/2025

The report is for the week of: Monday, 2/11/2025

thru Sunday, 2/17/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** Adjusted pipe for booster pump fittings.

**Wednesday-** Installed booster pump fittings.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** Installed booster pump fittings.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 23%

Invoiced to Date: \$2,433,879.21

Weather days to date: 21

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 41

Actual Days: 492

Remaining: \$1,508,189.54

Days used with deduct: 430

Days to Substantial Completion: 560

Remaining to SC: 130

Days to Final Completion: 620

Remaining to FC: 190



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)







☀ 145°SE (T) ● 30°44'46"N, 85°10'19"W ±42ft ▲ 121ft



Cutting pipes for fittings

Indian Springs water  
11 Feb 2025, 09:43:10

## 2401–2433 Indian Springs Rd Marianna FL

☀ 240°SW (T) ● 30°44'47"N, 85°10'19"W ±13ft ▲ 129ft



Cutting pipe down

Indian springs phase 2 cei  
12 Feb 2025, 10:05:27



2401–2433 Indian Springs Rd Marianna FL

☉ 228°SW (T) ● 30°44'47"N, 85°10'20"W ±16ft ▲ 125ft



Connecting pipes

Indian springs phase 2 cei  
14 Feb 2025, 07:16:32