

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/2/2025
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 6/28/2025

Final Completion: 8/27/2025

The report is for the week of: Monday, 2/24/2025

thru Sunday, 3/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	21%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	21
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	41
Change Order Amount Approved:	-\$550,499.25	Actual Days:	505
Remaining:	\$1,508,189.54	Days used with deduct:	443
Days to Substantial Completion:	560	Remaining to SC:	117
Days to Final Completion:	620	Remaining to FC:	177

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)