

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/23/2025
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/25/2024 Final Completion: 9/23/2024

The report is for the week of: Monday, 2/17/2025 thru Sunday, 2/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work due to rain. Rain day granted.
- Thursday-** No work due to rain. Rain day granted.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-71%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	573
Remaining:	\$3,263,647.91	Days used with deduct:	514
Days to Substantial Completion:	300	Remaining to SC:	-214
Days to Final Completion:	360	Remaining to FC:	-154

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)