

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 3/2/2025  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 7/25/2024

Final Completion: 9/23/2024

The report is for the week of: Monday, 2/24/2025

thru Sunday, 3/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** F.P.U. installed transformer for lift station.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-74%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	580
Remaining:	\$3,263,647.91	Days used with deduct:	521
Days to Substantial Completion:	300	Remaining to SC:	-221
Days to Final Completion:	360	Remaining to FC:	-161

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)