

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/9/2025
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/22/2025 Final Completion: 11/21/2025

The report is for the week of: Monday, 3/3/2025 thru Sunday, 3/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 84 lf of 8" gravity main on Oak Dr.
- Tuesday-** Installed 84 lf of 8" gravity main on Oak Dr.
- Wednesday-** Installed 90 lf of 8" gravity main and manhole 1625 on Oak Dr.
- Thursday-** Installed 2 laterals to right of way on Oak Dr.
- Friday-** Installed 1 lateral to right of way on Oak Dr.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	12%	Time Remaining (%):	65%
Invoiced to Date:	\$514,255.91	Weather days to date:	7
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	126
Remaining:	\$5,654,412.56	Days used with deduct:	104
Days to Substantial Completion:	300	Remaining to SC:	196
Days to Final Completion:	360	Remaining to FC:	256

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☉ 307°NW (T) • 30.775488, -85.157073 ±6m ▲ 15m



Man Hole 1625

Indian Springs Phase 2C
05 Mar 2025, 2:37:51 PM



☉ 181°S (T) • 30.775538, -85.157039 ±3m ▲ 17m



Lateral

Indian Springs Phase 2C
07 Mar 2025, 10:18:13 AM