

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/19/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, 3/10/2025 thru Sunday, 3/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Paved the friction layer for the left lane.

Wednesday- No work at contractor's option.

Thursday- Installed shoulder treatment.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-79%	
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52	
Original Contract Amount:	\$5,347,467.37			
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62	
Contract Time Approved:	141	Actual Days:	902	
Remaining:	\$2,228,571.49	Days used with deduct:	788	
Days to Substantial Completion:	441 Original SC:	300	Remaining to SC:	-347
Days to Final Completion:	471 Original FC:	330	Remaining to FC:	-317

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 10°N (T) ☉ 30°46'58"N, 85°10'47"W ±13ft ▲ 136ft



11 Mar 2025, 08:40:54



☀ 266°W (T) ☉ 30°47'1"N, 85°10'25"W ±127ft ▲ 243ft



11 Mar 2025, 10:10:34

NW 300 N 0 NE 60 E 90

☀ 12°N (T) ☉ 30°47'0"N, 85°10'31"W ±9ft ▲ 129ft



11 Mar 2025, 14:58:58

S 180 SW 210 W 270 NW 330

☀ 247°SW (T) ☉ 30°47'0"N, 85°10'33"W ±9ft ▲ 142ft



13 Mar 2025, 09:39:37