

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/24/2025



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/4/2024

Final Completion: 5/4/2024

The report is for the week of: Monday, 3/17/2025

thru Sunday, 3/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Located manholes.

Tuesday- Paved final lift on Spring Chase. Corrected asphalt deficiencies.

Wednesday- Paved on Blue Springs Road.

Thursday- Cleaned up construction area.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-80%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	909
Remaining:	\$2,228,571.49	Days used with deduct:	795
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-354
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-324

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

SW W NW N NE
240 270 300 330 0 30
312°NW (T) 30°47'1"N, 85°10'28"W ±9ft ▲ 164ft



330 0 30 60 90 120 150
56°NE (T) 30°46'55"N, 85°11'1"W ±9ft ▲ 195ft



