

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/1/2024



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/4/2024

Final Completion: 5/4/2024

The report is for the week of: Monday, 3/24/2025 thru Sunday, 3/30/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work due to rain. Rain day granted.

Wednesday- Raised manholes.

Thursday- Raised one manhole and put asphalt around manholes.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-82%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	916
Remaining:	\$2,228,571.49	Days used with deduct:	802
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-361
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-331

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

S 180 SW 210 240 W 270 NW 300 330 N 0
270°W (T) 30°46'59"N, 85°10'42"W ±19ft ▲ 93ft



NW 330 N 0 NE 30 E 60 90 120
34°NE (T) 30°47'1"N, 85°10'29"W ±9ft ▲ 160ft





☀ 296°NW (T) ☉ 30°47'2"N, 85°10'25"W ±13ft ▲ 153ft



26 Mar 2025, 10:48:54



☀ 248°W (T) ☉ 30°47'1"N, 85°10'29"W ±9ft ▲ 174ft



26 Mar 2025, 12:14:15