

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 4/14/2024



For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/4/2024

Final Completion: 5/4/2024

The report is for the week of: Monday, 4/7/2025 thru Sunday, 4/13/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to rain. Rain day granted.

**Tuesday-** Placed seed and mulch.

**Wednesday-** Placed seed and mulch. Poured concrete valve pads.

**Thursday-** Extended electrical piping. Placed seed and mulch.

**Friday-** Cleaned up laydown yard and placed seed and mulch.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-85%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	930
Remaining:	\$2,228,571.49	Days used with deduct:	816
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-375
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-345

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





⊙ 61°NE (T) ⊙ 30°46'57"N, 85°10'52"W ±9ft ▲ 185ft



08 Apr 2025, 14:40:06



⊙ 279°W (T) ⊙ 30°46'58"N, 85°10'43"W ±9ft ▲ 100ft



09 Apr 2025, 15:05:18



