

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**



Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 3/18/2025  
 For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
 Contractor: Gulf Coast Utility Contractors  
 Designer: Alday-Howell Engineering  
 Notice to Proceed: 8/12/2024

Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/14/2025 Final Completion: 8/13/2025


The report is for the week of: Monday, 3/10/2025 thru Sunday, 3/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to rain. Rain day granted.
- Tuesday-** Installed 56' of 8" gravity sewer main and MH 276. Backfilled and leveled work area.
- Wednesday-** Installed 196' of 8" gravity sewer main. Leveled and compacted pipe trench.
- Thursday-** Installed 70' of 8" gravity sewer main. Leveled and compacted pipe trench.
- Friday-** Installed 78' of 8" gravity sewer main and installed MH 280. Leveled and compacted pipe trench.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	33%
Invoiced to Date:	\$1,589,763.49	Weather days to date:	16
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	20
Change Order Amount Approved:	\$0.00	Actual Days:	216
Contract Time Approved:		Days used with deduct:	180
Remaining:	\$1,385,589.76	Remaining to SC:	90
Days to Substantial Completion:	270	Remaining to FC:	150
Days to Final Completion:	330		

  
 Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# East Elevation



Installing 8 inch gravity sewer pipe  
AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/03/12, 12:11:45 PM



Installing 8 inch gravity sewer pipe  
AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/03/11, 8:44:24 AM



# East Elevation

⊙ 233°SW (T) ⊙ 30.788066, -85.16798 ±9ft ▲ 101ft



Installing MH 280 on BSR  
AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/03/14, 12:11:46 PM