

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/9/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 6/14/2025

Final Completion: 8/13/2025

The report is for the week of: Monday, 3/17/2025 thru Sunday, 3/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed low pressure testing on gravity main. Installed type B stabilization

Tuesday- Installed type B stabilization. Extended laterals to right of way.

Wednesday- Raised manholes. Extended laterals to the right of way.

Thursday- Extended laterals to right of way. Installed type B stabilization


Friday- Installed type B stabilization.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	31%
Invoiced to Date:	\$1,589,763.49	Weather days to date:	16
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	223
Remaining:	\$1,385,589.76	Days used with deduct:	187
Days to Substantial Completion:	270	Remaining to SC:	83
Days to Final Completion:	330	Remaining to FC:	143


Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 143°SE (T) ☉ 30.786499, -85.169727 ±9ft ▲ 72ft



Pressure Testing MH 268 to MH
2 (beginning)
HE/bhl

Blue Springs Sewer Project Phase
2025/03/17, 10:22:26 A

West Elevation

☉ 110°E (T) ☉ 30.787999, -85.168056 ±9ft ▲ 72ft



Lateral Extension

Blue Springs Sewer Project Phase 2

Lateral extension
AHE/bhl

Blue Springs Sewer Project Phase 2
2025/03/18, 9:51:12 AM

3063 Blue Springs Rd, Marianna, FL 32446, USA

☉ 23°N (T) ☉ 30.78726, -85.168872 ±9ft ▲ 49ft



AHE/bhl

Blue Springs Sewer Project Phase 2
2025/03/19, 9:08:35 AM