

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/9/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/14/2025

Final Completion: 8/13/2025

The report is for the week of: Monday, 3/24/2025

thru Sunday, 3/30/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work due to rain. Rain day granted.

Wednesday- Installed limerock base. Applied Spectrashield manhole lining.

Thursday- Installed limerock base. Applied Spectrashield manhole lining.


Friday- Installed limerock base.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	28%
Invoiced to Date:	\$1,589,763.49	Weather days to date:	16
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	230
Remaining:	\$1,385,589.76	Days used with deduct:	194
Days to Substantial Completion:	270	Remaining to SC:	76
Days to Final Completion:	330	Remaining to FC:	136


Robin G. Besczeynski, Utility Project Manager (850-526-2040)