

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/9/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 6/15/2025

Final Completion: 8/14/2025

The report is for the week of: Monday, 3/31/2025 thru Sunday, 4/6/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Shaped and graded roadway. Rain affected more than 50% of days production. Rain day granted.

Tuesday- Installed limerock base.

Wednesday- Installed and graded limerock base.

Thursday- Paved structural layer of asphalt in west bound lane.


Friday- Milled east bound lane.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	26%
Invoiced to Date:	\$1,589,763.49	Weather days to date:	17
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	237
Remaining:	\$1,385,589.76	Days used with deduct:	200
Days to Substantial Completion:	270	Remaining to SC:	70
Days to Final Completion:	330	Remaining to FC:	130


Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 186°S (T) ● 30°47'17"N, 85°10'4"W ±9ft ▲ 159ft



☀ 354°N (T) ● 30°47'8"N, 85°10'14"W ±39ft ▲ 182ft



