

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 3/19/2025

For Project: **Indian Springs Phase 2 Water**

**FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/28/2025

Final Completion: 8/27/2025

The report is for the week of: Monday, 3/10/2025

thru Sunday, 3/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 1" on lot trenchless services.

**Tuesday-** Installed 1" on lot trenchless services.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 18%

Invoiced to Date: \$2,433,879.21

Weather days to date: 21

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 41

Actual Days: 519

Remaining: \$1,508,189.54

Days used with deduct: 457

Days to Substantial Completion: 560

Remaining to SC: 103

Days to Final Completion: 620

Remaining to FC: 163



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





146°SE (T) • 30.766742, -85.161581 ±3m ▲ 19m



Boring service


Indian Springs Phase 2 water  
10 Mar 2025, 12:50:13 PM

186°S (T) • 30.766339, -85.161782 ±3m ▲ 19m



Boring service

Indian Springs Phase 2 water  
10 Mar 2025, 1:17:10 PM



☉ 20°N (T) ● 30.768125, -85.168936 ±3m ▲ 18m



Boring service

Indian Springs Phase 2 water  
11 Mar 2025, 1:04:09 PM



Boring service

Indian Springs Phase 2 water  
11 Mar 2025, 1:15:59 PM