

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/23/2025
 For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/24/2025 Final Completion: 11/23/2025

The report is for the week of: Monday, 3/17/2025 thru Sunday, 3/23/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 1 lateral to right of way on Oak Dr.

Tuesday- Located utilities on Oak Dr.

Wednesday- Installed 70 lf of 8" gravity main on Oak Dr.

Thursday- No work due to rain. Rain day granted.

Friday- Installed 1 lateral to right of way on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	7%	Time Remaining (%):	61%
Invoiced to Date:	\$411,213.40	Weather days to date:	9
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	140
Remaining:	\$5,757,455.07	Days used with deduct:	116
Days to Substantial Completion:	300	Remaining to SC:	184
Days to Final Completion:	360	Remaining to FC:	244

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



Lateral

Indian Springs Phase 2C sewer
17 Mar 2025, 10:25:10 AM



8in gravity

Indian Springs Phase 2C sewer
19 Mar 2025, 8:34:28 AM

