

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 3/30/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/25/2025

Final Completion: 11/24/2025

The report is for the week of: Monday, 3/24/2025 thru Sunday, 3/30/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted.

Tuesday- Repaired damaged lateral and located utilities.

Wednesday- Installed 98 lf of 8" gravity main and set manhole 1622 on Oak Dr.

Thursday- Installed 81 lf of 8" gravity main and set manhole 1620 on Oak Dr.

Friday- Installed 1 lateral to right of way on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	14%	Time Remaining (%):	59%
Invoiced to Date:	\$759,012.67	Weather days to date:	10
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	147
Remaining:	\$5,409,655.80	Days used with deduct:	122
Days to Substantial Completion:	300	Remaining to SC:	178
Days to Final Completion:	360	Remaining to FC:	238

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



