

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 4/6/2025  
For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/25/2025

Final Completion: 11/24/2025

The report is for the week of: Monday, 3/31/2025 thru Sunday, 4/6/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 1 lateral to right of way on Oak Dr.

**Tuesday-** Installed 133 lf of 8" gravity main on Oak Dr.

**Wednesday-** Installed 42 lf 8" gravity main on Oak Dr.

**Thursday-** Installed manhole 1618 and 25 lf of 8" gravity main on Oak Dr.

**Friday-** Located utilities on Oak Dr.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	14%	Time Remaining (%):	57%
Invoiced to Date:	\$759,012.67	Weather days to date:	10
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	154
Remaining:	\$5,409,655.80	Days used with deduct:	129
Days to Substantial Completion:	300	Remaining to SC:	171
Days to Final Completion:	360	Remaining to FC:	231

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)







