

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/20/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/26/2025

Final Completion: 11/25/2025

The report is for the week of: Monday, 4/14/2025 thru Sunday, 4/20/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed manhole 1616 and 66 lf of 8" gravity main on Oak Dr.
Tuesday- Located utilities and installed 24 lf of 8" gravity main on Bradley's Way.
Wednesday- Installed 168 lf of 8" gravity main on Bradley's Way.
Thursday- Installed 126 lf of 8" gravity main on Bradley's Way.
Friday- Installed 1 lateral to right of way on Bradley's Way.
Saturday- No work at contractor's option.
Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	16%	Time Remaining (%):	53%
Invoiced to Date:	\$898,398.76	Weather days to date:	11
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	168
Remaining:	\$5,270,269.71	Days used with deduct:	142
Days to Substantial Completion:	300	Remaining to SC:	158
Days to Final Completion:	360	Remaining to FC:	218

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



