

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 4/22/2024

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 4/14/2025 thru Sunday, 4/20/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- Cleaned up the laydown yard and placed seed and mulch.

Friday- Cleaned up the laydown yard and placed seed and mulch.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	70%	Time Remaining (%):	-86%
Invoiced to Date:	\$3,503,806.05	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	937
Remaining:	\$1,927,022.62	Days used with deduct:	822
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-381
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-351

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 61°NE (T) ● 30°46'50"N, 85°11'6"W ±9ft ▲ 166ft



☀ 103°E (T) ● 30°46'50"N, 85°11'6"W ±9ft ▲ 164ft

