

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/28/2024



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 4/21/2025 thru Sunday, 4/27/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Poured concrete for transformer pad.
Tuesday- Placed seed and mulch in laydown yard.
Wednesday- No work at contractor's option.
Thursday- No work at contractor's option.
Friday- No work at contractor's option.
Saturday- No work at contractor's option.
Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	70%	Time Remaining (%):	-88%
Invoiced to Date:	\$3,503,806.05	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	944
Remaining:	\$1,927,022.62	Days used with deduct:	829
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-388
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-358

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☀ 33°NE (T) ● 30°46'59"N, 85°10'43"W ±9ft ▲ 123ft



21 Apr 2025, 14:05:05



☀ 100°E (T) ● 30°46'59"N, 85°10'43"W ±13ft ▲ 122ft



21 Apr 2025, 14:05:20

