

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/7/2024



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 4/28/2025 thru Sunday, 5/4/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Flushed gravity main and performed CCTV camera inspection.

Wednesday- Flushed gravity main and performed CCTV camera inspection.

Thursday- Flushed gravity main and performed CCTV camera inspection.

Friday- Flushed gravity main and performed CCTV camera inspection.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	70%	Time Remaining (%):	-90%
Invoiced to Date:	\$3,503,806.05	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	951
Remaining:	\$1,927,022.62	Days used with deduct:	836
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-395
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-365

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



W 270 NW 300 N 0 NE 60 E 90
355°N (T) 30°46'54"N, 85°11'14"W ±13ft ▲ 182ft



NE 30 E 60 SE 120 S 180
113°SE (T) 30°46'54"N, 85°11'14"W ±13ft ▲ 187ft


