

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 4/25/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 6/16/2025

Final Completion: 8/15/2025

The report is for the week of: Monday, 4/14/2025 thru Sunday, 4/20/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Removed failing material in the eastbound lane and replaced it with suitable material.

**Tuesday-** Removed failing material in the eastbound lane and replaced it with suitable material.

**Wednesday-** Graded and shaped road base.

**Thursday-** Graded and shaped road base.


**Friday-** Removed failing material and replaced with suitable material.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	21%
Invoiced to Date:	\$1,589,763.49	Weather days to date:	18
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	251
Remaining:	\$1,385,589.76	Days used with deduct:	213
Days to Substantial Completion:	270	Remaining to SC:	57
Days to Final Completion:	330	Remaining to FC:	117

  
Robin G. Besczeynski, Utility Project Manager (850-526-2040)

