

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/28/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013

Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 6/16/2025

Final Completion: 8/15/2025

The report is for the week of: Monday, 4/21/2025 thru Sunday, 4/27/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Graded, shaped and compacted roadway base preparing to pave.

Tuesday- Removed failing material and replaced it with suitable material. Graded, shaped and compacted roadway base preparing to pave

Wednesday- Graded, shaped and compacted roadway base preparing to pave

Thursday- Paved the east bound lane and patched damages to asphalt of westbound lane.


Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	19%
Invoiced to Date:	\$1,589,763.49	Weather days to date:	18
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	258
Remaining:	\$1,385,589.76	Days used with deduct:	220
Days to Substantial Completion:	270	Remaining to SC:	50
Days to Final Completion:	330	Remaining to FC:	110


Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 15°N (T) ● 30°47'9"N, 85°10'12"W ±75ft ▲ 162ft



Clipping base to

Blue springs phase 2
21 Apr 2025, 09:57:26




☀ 257°W (T) ● 30°47'16"N, 85°10'4"W ±13ft ▲ 185ft



Clipping base to pave

Blue springs phase 2
21 Apr 2025, 10:41:52



☀ 26°NE (T) ☉ 30°47'10"N, 85°10'11"W ±9ft ▲ 162ft



Digging out bad spot

Blue springs phase 2
22 Apr 2025, 09:22:37



☀ 276°W (T) ☉ 30°47'15"N, 85°10'4"W ±52ft ▲ 165ft



Paving East bound lane

Blue springs phase 2
24 Apr 2025, 08:44:27