

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 5/5/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013

Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 6/16/2025

Final Completion: 8/15/2025

The report is for the week of: Monday, 4/28/2025 thru Sunday, 5/4/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option..

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 59%

Time Remaining (%): 16%

Invoiced to Date: \$1,589,763.49

Weather days to date: 18

Original Contract Amount: \$2,975,353.25

Change Order Amount Approved: \$0.00

Holiday days granted: 20

Contract Time Approved:

Actual Days: 265

Remaining: \$1,385,589.76

Days used with deduct: 227

Days to Substantial Completion: 270

Remaining to SC: 43

Days to Final Completion: 330

Remaining to FC: 103

  
Robin G. Besczezynski, Utility Project Manager (850-526-2040)