

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/14/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 6/16/2025

Final Completion: 8/15/2025

The report is for the week of: Monday, 5/5/2025

thru Sunday, 5/11/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option..

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 59%

Time Remaining (%): 13%

Invoiced to Date: \$1,589,763.49

Weather days to date: 18

Original Contract Amount: \$2,975,353.25

Change Order Amount Approved: \$0.00

Holiday days granted: 20

Contract Time Approved:

Actual Days: 272

Remaining: \$1,385,589.76


Days used with deduct: 234

Days to Substantial Completion: 270

Remaining to SC: 36

Days to Final Completion: 330

Remaining to FC: 96


Robin G. Besczeynski, Utility Project Manager (850-526-2040)