

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/9/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 8/30/2025

Final Completion: 10/29/2025

The report is for the week of: Monday, 6/2/2025 thru Sunday, 6/8/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	24%		
Invoiced to Date:	\$1,842,050.23	Weather days to date:	18		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	20		
Contract Time Approved:	45	Actual Days:	300		
Remaining:	\$1,097,899.95	Days used with deduct:	262		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	83
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	143


Robin G. Besczeynski, Utility Project Manager (850-526-2040)