

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/17/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 8/30/2025

Final Completion: 10/29/2025

The report is for the week of: Monday, 6/9/2025 thru Sunday, 6/15/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed shoulder widening.

Tuesday- Performed shoulder widening.

Wednesday- Performed shoulder widening.

Thursday- Performed shoulder widening.


Friday- Performed shoulder widening.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	22%		
Invoiced to Date:	\$1,842,050.23	Weather days to date:	18		
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	20		
Change Order Amount Approved:	-\$35,403.07	Actual Days:	307		
Contract Time Approved:	45	Days used with deduct:	269		
Remaining:	\$1,097,899.95				
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	76
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	136


Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☼ 9°N (T) ☉ 30°47'2"N, 85°10'25"W ±13ft ▲ 163ft



10 Jun 2025, 10:20:03



☼ 118°SE (T) ☉ 30°47'2"N, 85°10'25"W ±13ft ▲ 159ft



10 Jun 2025, 13:00:02



☼ 96°E (T) ☉ 30°47'2"N, 85°10'24"W ±13ft ▲ 161ft

