

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/28/2025



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 6/28/2025

Final Completion: 8/27/2025

The report is for the week of: Monday, 4/21/2025

thru Sunday, 4/27/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 11%

Invoiced to Date: \$2,433,879.21

Weather days to date: 21

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 41

Actual Days: 561

Remaining: \$1,508,189.54

Days used with deduct: 499

Days to Substantial Completion: 560

Remaining to SC: 61

Days to Final Completion: 620

Remaining to FC: 121

A handwritten signature in blue ink, appearing to read "Robin B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)