

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/27/2025



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 6/28/2025

Final Completion: 8/27/2025

The report is for the week of: Monday, 5/12/2025 thru Sunday, 5/18/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Repaired damages to control panel and pressure gauge.

Tuesday- No work at contractor's option.

Wednesday- Installed new keypad at booster pump.

Thursday- Flushed water mains preparing for bacteriological testing.

Friday- Added chlorine to disinfect water mains.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	7%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	21
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$550,499.25	Holiday days granted:	41
		Actual Days:	582
Remaining:	\$1,508,189.54	Days used with deduct:	520
Days to Substantial Completion:	560	Remaining to SC:	40
Days to Final Completion:	620	Remaining to FC:	100

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

