

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 6/3/2025

For Project: Indian Springs Phase 2 Water

FDEP Grant/Loan Agreement DW320381

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023



Substantial Completion: 6/29/2025

Final Completion: 8/28/2025

The report is for the week of: Monday, 5/27/2025

thru Sunday, 6/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Added chlorine to disinfect water main.

**Tuesday-** Flushed water main following chlorine disinfection.

**Wednesday-** Flushed water main following chlorine disinfection.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** Flushed water main following chlorine disinfection.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 5%

Invoiced to Date: \$2,433,879.21

Weather days to date: 22

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 41

Actual Days: 597

Remaining: \$1,508,189.54

Days used with deduct: 534

Days to Substantial Completion: 560

Remaining to SC: 26

Days to Final Completion: 620

Remaining to FC: 86

A handwritten signature in blue ink, appearing to read "Robin B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

