

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 6/9/2025

For Project: **Indian Springs Phase 2 Water**

**FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023



Substantial Completion: 6/29/2025

Final Completion: 8/28/2025

The report is for the week of: Monday, 6/2/2025

thru Sunday, 6/8/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** L&K pulled bacteriological samples and chlorine residuals.

**Tuesday-** L&K pulled bacteriological samples and chlorine residuals

**Wednesday-** L&K pulled bacteriological samples and chlorine residuals

**Thursday-** L&K relocated water service at 5213 Oak Dr.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 4%

Invoiced to Date: \$2,433,879.21

Weather days to date: 22

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 41

Actual Days: 603

Remaining: \$1,508,189.54

Days used with deduct: 540

Days to Substantial Completion: 560

Remaining to SC: 20

Days to Final Completion: 620

Remaining to FC: 80

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the signature line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



