

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/4/2025



For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/25/2024

Final Completion: 9/23/2024

The report is for the week of: Monday, 4/28/2025 thru Sunday, 5/4/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- Located water main at wayside lift station.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-95%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	40
		Actual Days:	643
Remaining:	\$3,263,647.91	Days used with deduct:	584
Days to Substantial Completion:	300	Remaining to SC:	-284
Days to Final Completion:	360	Remaining to FC:	-224

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East

☉ 69°NE (T) ☉ 30.755929, -85.195916 ±4m ▲ 0m



North

☉ 23°N (T) ☉ 30.755917, -85.195883 ±3m ▲ 0m



