

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 5/18/2025



For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/25/2024

Final Completion: 9/23/2024

The report is for the week of: Monday, 5/12/2025

thru Sunday, 5/18/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** Cleaned out manhole and set up bypass pump.

**Wednesday-** Installed sewer service and abandoned one septic tank on Deer Haven. Prepared to install manhole at Wayside Lift-Station rehab.

**Thursday-** Installed manhole at Wayside Lift-Station rehab.

**Friday-** Hauled in dirt for back fill at Wayside Lift-Station rehab.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 54%

Time Remaining (%): -99%

Invoiced to Date: \$3,113,992.08

Weather days to date: 19

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 40

Actual Days: 657

Remaining: \$3,263,647.91

Days used with deduct: 598

Days to Substantial Completion: 300

Remaining to SC: -298

Days to Final Completion: 360

Remaining to FC: -238

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



# South West

⊙ 220°SW (T) ⊙ 30.755799, -85.195997 ±4m ▲ 0m



Indian springs sewer  
phases 2B

Wayside

13 May 2025, 1:38:59 PM