

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 6/1/2025



For Project: **Indian Springs Sewer Phase 2B**  
**NWFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/26/2024

Final Completion: 9/24/2024

The report is for the week of: Monday, 5/26/2025 thru Sunday, 6/1/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to holiday. Holiday granted.

**Tuesday-** Installed services and abandoned septic tanks at three residences on Appalachee Trail.

**Wednesday-** Installed a check valve at Wayside lift station, connected services to two residences, and abandoned one septic tank on Appalachee Trail.

**Thursday-** Disconnected power and removed pumps and control panel at Wayside lift station.

**Friday-** Removed doors from valve box and wetwell at Wayside lift station.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-104%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	41
		Actual Days:	671
Remaining:	\$3,263,647.91	Days used with deduct:	611
Days to Substantial Completion:	300	Remaining to SC:	-311
Days to Final Completion:	360	Remaining to FC:	-251

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



## South East

☉ 129°SE (T) • 30.775624, -85.166643 ±3m ▲ 20m



5100 Deer Haven

Indian springs sewer phases 2B  
27 May 2025, 10:00:10 AM

## West

☉ 267°W (T) • 30.771337, -85.167077 ±3m ▲ 19m



2823 Appalachee trl.

Indian springs sewer phases 2B  
28 May 2025, 11:22:44 AM



# South

☉ 187°S (T) ☉ 30.755689, -85.195872 ±5m ▲ 0m

