

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/8/2025



For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/26/2024

Final Completion: 9/24/2024

The report is for the week of: Monday, 6/2/2025 thru Sunday, 6/8/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Placed 1 residence in service and abandon 2 septic tanks on Appalachee Trl.

Tuesday- Began demolition on wet well at Wayside lift station.

Wednesday- Preparing to set wet well at Wayside lift station.

Thursday- No work at contractor's option.

Friday- Evaluated elevations at 2921 Appalachee Trl. to determine if it can be gravity.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	58%	Time Remaining (%):	-106%
Invoiced to Date:	\$3,334,563.17	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	41
		Actual Days:	678
Remaining:	\$3,043,076.82	Days used with deduct:	618
Days to Substantial Completion:	300	Remaining to SC:	-318
Days to Final Completion:	360	Remaining to FC:	-258

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



