

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 6/15/2025



For Project: **Indian Springs Sewer Phase 2B**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/26/2024

Final Completion: 9/24/2024

The report is for the week of: Monday, 6/9/2025

thru Sunday, 6/15/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Preparing to set wetwell at Wayside lift station.

**Tuesday-** Installed wetwell at Wayside lift station.

**Wednesday-** Set rebar and poured 4000 psi. concrete around wetwell at Wayside lift station.

**Thursday-** Clean construction area at Wayside lift station.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	58%	Time Remaining (%):	-108%
Invoiced to Date:	\$3,334,563.17	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	41
		Actual Days:	685
Remaining:	\$3,043,076.82	Days used with deduct:	625
Days to Substantial Completion:	300	Remaining to SC:	-325
Days to Final Completion:	360	Remaining to FC:	-265

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# South East

📍 148°SE (T) 📍 30.755817, -85.195896 ±3m ▲ 0m



Indian springs sewer phases 2B  
09 Jun 2025, 2:25:33 PM

📍 293°W (T) 📍 30.755636, -85.195433 ±3m ▲ 0m



Indian springs sewer phases 2B  
10 Jun 2025, 10:51:40 AM



**South**

☉ 177°S (T) • 30.755876, -85.195902 ±8m ▲ 0m



☉ 122°E (T) • 30.755845, -85.195819 ±10m ▲ 0m

