

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/22/2025
For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/26/2024

Final Completion: 9/24/2024

The report is for the week of: Monday, 6/16/2025

thru Sunday, 6/22/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Replaced bypass pump at Wayside lift station.
Tuesday- Prepped for 15" core in manhole 90-19 at Wayside lift station.
Wednesday- Cored manhole 90-19 for 15" gravity at Wayside lift station.
Thursday- Constructed inverts in manhole 90-19 at Wayside lift station.
Friday- Constructed inverts in manhole 90-19 at Wayside lift station.
Saturday- No work at contractor's option.
Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	58%	Time Remaining (%):	-111%
Invoiced to Date:	\$3,334,563.17	Weather days to date:	19
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	41
		Actual Days:	692
Remaining:	\$3,043,076.82	Days used with deduct:	632
Days to Substantial Completion:	300	Remaining to SC:	-332
Days to Final Completion:	360	Remaining to FC:	-272

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South East

☉ 125°SE (T) • 30.755834, -85.195898 ±17m ▲ 0m



Indian springs sewer phases 2B
17 Jun 2025, 1:41:04 PM

☉ 290°W (T) • 30.755713, -85.195791 ±9m ▲ 0m



Indian springs sewer phases 2B
18 Jun 2025, 10:21:50 AM

South West

⊙ 224°SW (T) ⊙ 30.755858, -85.195985 ±7m ▲ 0m



Indian springs sewer
phases 2B

Wayside

19 Jun 2025, 1:00:22 PM

West

☉ 293°W (T) ● 30.75586, -85.195896 ±9m ▲ 0m



Wayside

Indian springs sewer
phases 2B
20 Jun 2025, 9:23:52 AM