

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 4/27/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/26/2025

Final Completion: 11/25/2025

The report is for the week of: Monday, 4/21/2025 thru Sunday, 4/27/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 13 lf of 8" gravity main, 1 manhole 1703, 2 laterals on Bradley's Way and 1 lateral on Oak Dr.

Tuesday- Installed 1 lateral to right of way on Oak Dr.

Wednesday- Installed 1 lateral to right of way on Oak Dr. Performed low pressure air test on Bradley's Way and Oak Dr.

Thursday- Performed low pressure air test on Oak Dr. and grouted manholes.

Friday- Grouted manholes.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	16%	Time Remaining (%):	50%
Invoiced to Date:	\$898,398.76	Weather days to date:	11
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	175
Remaining:	\$5,270,269.71	Days used with deduct:	149
Days to Substantial Completion:	300	Remaining to SC:	151
Days to Final Completion:	360	Remaining to FC:	211

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North

☉ 5°N (T) ☉ 30.775819, -85.15994 ±3m ▲ 17m



Man Hole 1703

Indian springs sewer phases 2C
21 Apr 2025, 9:26:14 AM

North West

☉ 347°NW (T) ☉ 30.775818, -85.159917 ±7m ▲ 17m



Density test

Indian springs sewer phases 2C
21 Apr 2025, 9:46:15 AM

West

☉ 301°W (T) • 30.774681, -85.159356 ±6m ▲ 19m



Lateral

Indian springs sewer phases 2C
22 Apr 2025, 11:41:37 AM

South East

☉ 162°SE (T) • 30.77554, -85.157178 ±3m ▲ 16m



Start Air test 1625-1628

Indian springs sewer phases 2C
24 Apr 2025, 9:20:15 AM

