

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/4/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/26/2025

Final Completion: 11/25/2025

The report is for the week of: Monday, 4/28/2025 thru Sunday, 5/4/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Grouted manholes and started placing 4" limerock over pipe trench on Bradley's Way..

Tuesday- Installed 4" limerock over pipe trench on Bradley's Way and Oak Dr.

Wednesday- Swept road on Oak Dr.

Thursday- Installed 4" limerock over pipe trench on Oak Dr.

Friday- Cleaned construction area.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	16%	Time Remaining (%):	48%
Invoiced to Date:	\$898,398.76	Weather days to date:	11
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	182
Remaining:	\$5,270,269.71	Days used with deduct:	156
Days to Substantial Completion:	300	Remaining to SC:	144
Days to Final Completion:	360	Remaining to FC:	204

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North East

☉ 69°NE (T) • 30.775268, -85.158658 ±3m ▲ 16m



Grout around inserts

Indian springs sewer phases 2C
28 Apr 2025, 9:12:30 AM

South

☉ 180°S (T) • 30.775962, -85.159749 ±5m ▲ 17m



Road base

Indian springs sewer phases 2C
28 Apr 2025, 2:38:29 PM

North East

☉ 53°NE (T) • 30.77726, -85.155702 ±4m ▲ 15m



Road base

Indian springs sewer phases 2C
01 May 2025, 9:32:07 AM

South East

☉ 150°SE (T) • 30.777455, -85.155684 ±3m ▲ 18m



Road base

Indian springs sewer phases 2C
01 May 2025, 8:43:48 AM

East

☉ 122°E (T) • 30.77854, -85.15555 ±5m ▲ 15m



Road base

Indian springs sewer phases 2C
29 Apr 2025, 12:42:56 PM