

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 5/11/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/26/2025

Final Completion: 11/25/2025

The report is for the week of: Monday, 5/5/2025 thru Sunday, 5/11/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 4" limerock over pipe trench on Oak Dr.

Tuesday- Surveyed manholes on Oak Dr. and Bradleys Way.

Wednesday- Installed 4" limerock over pipe trench on Oak Dr.

Thursday- Moved equipment from laydown yard to Wayside.

Friday- Moved equipment from laydown yard to Wayside.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	16%	Time Remaining (%):	46%
Invoiced to Date:	\$898,398.76	Weather days to date:	11
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	189
Remaining:	\$5,270,269.71	Days used with deduct:	163
Days to Substantial Completion:	300	Remaining to SC:	137
Days to Final Completion:	360	Remaining to FC:	197

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South

☉ 175°S (T) • 30.775921, -85.15642 ±3m ▲ 17m



Road base

Indian springs sewer phases 2C
05 May 2025, 12:26:49 PM

West

☉ 263°W (T) • 30.776025, -85.156243 ±5m ▲ 17m



Road base

Indian springs sewer phases 2C
05 May 2025, 12:28:21 PM