

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 5/18/2025  
For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/27/2025

Final Completion: 11/26/2025

The report is for the week of: Monday, 5/12/2025 thru Sunday, 5/18/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to rain. Rain day granted.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	16%	Time Remaining (%):	44%
Invoiced to Date:	\$898,398.76	Weather days to date:	12
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	196
Remaining:	\$5,270,269.71	Days used with deduct:	169
Days to Substantial Completion:	300	Remaining to SC:	131
Days to Final Completion:	360	Remaining to FC:	191

  
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)