

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 6/1/2025



For Project: **Indian Springs Sewer Phase 2C**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 9/29/2025

Final Completion: 11/28/2025

The report is for the week of: Monday, 5/26/2025

thru Sunday, 6/1/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to Holiday. Holiday granted.

**Tuesday-** Installed 4" of limerock base on Oak Dr.

**Wednesday-** No work at contractor's option.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 16%

Time Remaining (%): 40%

Invoiced to Date: \$898,398.76

Weather days to date: 13

Original Contract Amount: \$6,168,668.47

Change Order Amount Approved:

Holiday days granted: 16

Actual Days: 210

Remaining: \$5,270,269.71

Days used with deduct: 181

Days to Substantial Completion: 300

Remaining to SC: 119

Days to Final Completion: 360

Remaining to FC: 179

  
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



