

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/8/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 9/29/2025

Final Completion: 11/28/2025

The report is for the week of: Monday, 6/2/2025 thru Sunday, 6/8/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 4' road base on Oak Dr.

Tuesday- Finished installing 4" road base on Oak Dr.

Wednesday- No work at contractor's option.

Thursday- Repaired damaged lateral on Robins Way. Cleaned construction area.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	16%	Time Remaining (%):	37%
Invoiced to Date:	\$898,398.76	Weather days to date:	13
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	16
		Actual Days:	217
Remaining:	\$5,270,269.71	Days used with deduct:	188
Days to Substantial Completion:	300	Remaining to SC:	112
Days to Final Completion:	360	Remaining to FC:	172

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

West

☉ 297°W (T) • 30.780169, -85.155296 ±4m ▲ 15m



Road base

Indian springs sewer phases 2C
02 Jun 2025, 9:25:55 AM

North East

☉ 69°NE (T) • 30.778716, -85.155479 ±5m ▲ 20m



4" Road Base

Indian springs sewer phases 2C
03 Jun 2025, 1:37:22 PM

South

☉ 208°S (T) • 30.776076, -85.155567 ±3m ▲ 17m

