

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS



Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 7/7/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMDC Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/5/2024 Final Completion: 5/5/2024

The report is for the week of: Monday, 6/30/2025 thru Sunday, 7/6/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-104%
Invoiced to Date:	\$3,724,365.31	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$85,681.90	Actual Days:	1014
Contract Time Approved:	141	Days used with deduct:	899
Remaining:	\$1,708,783.96	Days to Substantial Completion:	441 Original SC: 300 Remaining to SC: -458
Days to Final Completion:	471 Original FC: 330 Remaining to FC: -428		

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)