

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/14/2024



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 7/7/2025

thru Sunday, 7/13/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- Prepared for lift station start up.

Thursday- Performed lift station start up.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-105%
Invoiced to Date:	\$3,724,365.31	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	1021
Remaining:	\$1,708,783.96	Days used with deduct:	906
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-465
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-435

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South Elevation

☀ 345°N (T) ● 30°46'59"N, 85°10'42"W ±9ft ▲ 112ft



South East Elevation

☀ 333°NW (T) ● 30°46'59"N, 85°10'33"W ±291ft ▲ 150ft



South East Elevation

☀ 324°NW (T) ● 30°46'59"N, 85°10'42"W ±9ft ▲ 146ft



South East Elevation

☀ 305°NW (T) ● 30°46'59"N, 85°10'43"W ±42ft ▲ 223ft



