

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/30/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 8/30/2025

Final Completion: 10/29/2025

The report is for the week of: Monday, 6/23/2025 thru Sunday, 6/29/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed rough grading for shoulder widening.

Tuesday- Performed rough grading for shoulder widening.

Wednesday- Performed rough grading for shoulder widening. Extended mitered end section.

Friday- Performed rough grading for shoulder widening.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	18%		
Invoiced to Date:	\$1,842,050.23	Weather days to date:	18		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	20		
Contract Time Approved:	45	Actual Days:	321		
Remaining:	\$1,097,899.95	Days used with deduct:	283		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	62
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	122


Robin G. Besczeynski, Utility Project Manager (850-526-2040)

5101 Blue Springs Rd, Marianna, FL 32446, USA

☉ 67°NE (T) • 30.786235, -85.170123 ±9ft ▲ 72ft



AHE/bhl

2025/06/24 2:24:12 PM

5108 Co Rd 164, Marianna, FL 32446, USA

☉ 150°SE (T) • 30.786687, -85.169591 ±13ft ▲ 62ft



AHE/bhl

2025/06/26, 9:35:25 AM